Sample No.:

PUMP PERFORMANCE TEST — SIMULATED DATA

Model: CDLF42-6T

Pressure tap pipe dia.: 0.08 m, Gauge height: 1.5 m

No.	MEASURED VALUES (SIMULATED)								CALCULATED VALUES			
	Outlet pressure	Flow	Speed	Frequency	Avg. voltage	Avg. current	Input power	Power	Velocity head	Head	Water power	Overall efficiency
	MPa	m³/h	r/min	Hz	V	A	kW	factor	m	m	kW	%
1	1.3872	25.000	2949.2	50.00	380.0	30.760	17.29	0.854	0.10	143.00	9.74	56.33
2	1.3377	30.000	2946.9	50.00	380.0	31.906	18.06	0.860	0.14	138.00	11.28	62.46
3	1.2783	35.000	2944.6	50.00	380.0	33.074	18.83	0.865	0.19	132.00	12.59	66.86
4	1.2091	40.000	2942.2	50.00	380.0	34.286	19.61	0.869	0.25	125.00	13.63	69.51
5	1.1794	42.000	2941.3	50.00	380.0	34.765	19.93	0.871	0.27	122.00	13.96	70.05
6	1.1202	45.000	2940.4	50.00	380.0	35.213	20.21	0.872	0.32	116.00	14.22	70.36
7	1.0213	50.000	2938.8	50.00	380.0	36.106	20.77	0.874	0.39	106.00	14.44	69.52
8	0.8930	55.000	2938.6	50.00	380.0	36.169	20.83	0.875	0.47	93.00	13.94	66.92
9												
10												
11												
Remarks	Rated flow (Qsp): 42 m³/h; Rated head (Hsp): 122 m; Head at rated flow: 122.00 m; Rated motor power: 22 kW (30 HP), 3~ 380 V, 50 Hz											
	Shaft power P2max (0.7~1.3 Qsp): 19.24 kW; Overall efficiency at Qsp: 70.05 %; Shaft power P2 (Qsp): 18.45 kW											
	SIMULATED DATA FOR INTERNAL CHECK — NOT AN ACTUAL TEST RECORD. Q–H from catalogue (50 Hz); pump/motor efficiency, power factor, speed are modelled values.											

Tested by: Checked by: Date: