PUMP PERFORMANCE TEST — SIMULATED DATA

Model: CDLF42-4T

Pressure tap pipe dia.: 0.08 m, Gauge height: 1.5 m

No.	MEASURED VALUES (SIMULATED)								CALCULATED VALUES			
	Outlet pressure	Flow	Speed	Frequency	Avg. voltage	Avg. current	Input power	Power	Velocity head	Head	Water power	Overall efficiency
	MPa	m³/h	r/min	Hz	V	A	kW	factor	m	m	kW	%
1	0.9163	25.000	2950.5	50.00	380.0	20.717	11.59	0.850	0.10	95.00	6.47	55.82
2	0.8864	30.000	2948.0	50.00	380.0	21.540	12.15	0.857	0.14	92.00	7.52	61.89
3	0.8467	35.000	2945.8	50.00	380.0	22.332	12.67	0.862	0.19	88.00	8.39	66.22
4	0.8069	40.000	2943.1	50.00	380.0	23.263	13.29	0.868	0.25	84.00	9.16	68.92
5	0.7772	42.000	2942.8	50.00	380.0	23.368	13.35	0.868	0.27	81.00	9.27	69.44
6	0.7474	45.000	2941.3	50.00	380.0	23.915	13.71	0.871	0.32	78.00	9.56	69.73
7	0.6780	50.000	2939.9	50.00	380.0	24.435	14.04	0.873	0.39	71.00	9.67	68.87
8	0.5889	55.000	2940.0	50.00	380.0	24.383	14.01	0.873	0.47	62.00	9.29	66.31
9												
10												
11												
Remarks	Rated flow (Qsp): 42 m³/h; Rated head (Hsp): 81 m; Head at rated flow: 81.00 m; Rated motor power: 15 kW (20 HP), 3~ 380 V, 50 Hz											
	Shaft power P2max (0.7~1.3 Qsp): 12.89 kW; Overall efficiency at Qsp: 69.44 %; Shaft power P2 (Qsp): 12.25 kW											
	SIMULATED DATA FOR INTERNAL CHECK — NOT AN ACTUAL TEST RECORD. Q–H from catalogue (50 Hz); pump/motor efficiency, power factor, speed are modelled values.											

Tested by: Checked by: Date: