Sample No.:

PUMP PERFORMANCE TEST

Model: CDLF42-4T

Pressure tap pipe dia.: ____ m, Gauge height: ____ m

No.	MEASURED VALUES								CALCULATED VALUES			
	Outlet pressure	Flow	Speed	Frequency	Avg. voltage	Avg. current	Input power	Power	Velocity head	Head	Water power	Overall efficiency
	MPa	m³/h	r/min	Hz	V	A	kW	factor	m	m	kW	%
1		25.0		50						95.0	6.47	
2		30.0		50						92.0	7.52	
3		35.0		50						88.0	8.39	
4		40.0		50						84.0	9.16	
5		42.0		50						81.0	9.27	
6		45.0		50						78.0	9.56	
7		50.0		50						71.0	9.67	
8		55.0		50						62.0	9.29	
9												
10												
11												
12												
Remarks	Rated flow (Qsp): 42 m³/h; Rated head (Hsp): 81 m (catalogue head at 42 m³/h); Rated motor power P2: 15 kW (20 HP); Supply: 3~ 380–415 V, 50 Hz											
	Head at rated flow (measured): _____ m; Shaft power P2max (0.7~1.3 Qsp): _____ kW; Overall efficiency at Qsp: _____ %											
	Flow and head: catalogue performance table, 50 Hz, water 20 °C, tolerance ISO 9906 Annex A. Water power = Q × H × 9.81 / 3600 (kW). Blank cells: to be filled from actual test.											

Tested by: Checked by: Date: