Sample No.:

PUMP PERFORMANCE TEST — SIMULATED DATA

Model: CDLF42-5T

Pressure tap pipe dia.: 0.08 m, Gauge height: 1.5 m

No.	MEASURED VALUES (SIMULATED)								CALCULATED VALUES			
	Outlet pressure	Flow	Speed	Frequency	Avg. voltage	Avg. current	Input power	Power	Velocity head	Head	Water power	Overall efficiency
	MPa	m³/h	r/min	Hz	V	A	kW	factor	m	m	kW	%
1	1.1517	25.000	2949.7	50.00	380.0	25.750	14.44	0.852	0.10	119.00	8.11	56.16
2	1.1121	30.000	2947.3	50.00	380.0	26.708	15.10	0.859	0.14	115.00	9.40	62.25
3	1.0625	35.000	2945.1	50.00	380.0	27.696	15.75	0.864	0.19	110.00	10.49	66.60
4	1.0129	40.000	2942.3	50.00	380.0	28.883	16.52	0.869	0.25	105.00	11.45	69.31
5	0.9734	42.000	2942.2	50.00	380.0	28.953	16.56	0.869	0.27	101.00	11.56	69.81
6	0.9338	45.000	2940.8	50.00	380.0	29.551	16.96	0.872	0.32	97.00	11.89	70.11
7	0.8447	50.000	2939.6	50.00	380.0	30.108	17.30	0.873	0.39	88.00	11.99	69.31
8	0.7458	55.000	2938.8	50.00	380.0	30.456	17.52	0.874	0.47	78.00	11.69	66.72
9												
10												
11												
Remarks	Rated flow (Qsp): 42 m³/h; Rated head (Hsp): 101 m; Head at rated flow: 101.00 m; Rated motor power: 18.5 kW (25 HP), 3~ 380 V, 50 Hz											
	Shaft power P2max (0.7~1.3 Qsp): 15.97 kW; Overall efficiency at Qsp: 69.81 %; Shaft power P2 (Qsp): 15.28 kW											
	SIMULATED DATA FOR INTERNAL CHECK — NOT AN ACTUAL TEST RECORD. Q–H from catalogue (50 Hz); pump/motor efficiency, power factor, speed are modelled values.											

Tested by: Checked by: Date: